



FDOT District 5 - DeLand Operations Office
 1650 N. Kepler Road , DeLand, FL 32724
 Phone (386) 740-3548 Fax (386) 736-5469
 DeLand Operations Engineer Ron Meade, P.E

Outside Consultant
In-House Construction
Maintenance

Project Status Report as of October 24, 2016

Volusia County						
I-95, I-4, US 92 SYSTEM TO SYSTEM INTERCHANGE						
FIN #	242715-2-52-01					
CONTRACT #	E5W26					
DESIGN BUILD						
PROJECT DESCRIPTION: Widening of I-95 from 4 to 6 lanes, complete reconstruction of the I-4/SR 400 and US 92 interchanges, reconstruction of Bellevue Bridge, improvements to SR 400, US 92, Bellevue Road and Tomoka Farms Road						
					TIME	COST
CONTRACTOR:	Archer Western Contractors LLC	LET DATE:	9/05/2014	ORIGINAL:	1,100	\$204,975,000.00
CCEI:	Jacobs Engineering Group	NTP:	11/25/2014	CURRENT:	1,230	\$204,975,000.00
FED. AID #:	0954-140-1	TIME BEGAN:	11/25/2014	ELAPSED:	692	\$103,284,252.70
FUND TYPE	Federal	WORK BEGAN:	11/25/2014	% ORIGINAL:	62.91%	50.39%
DBE Achieved	1.84%	EST. COMPLETION:	Spring 2018	% TO DATE:	56.26%	50.39%
Current CPPR:	100			LIQ. DAMAGES:	0	
CONTACT		PHONE			EMAIL	
CEI SENIOR PROJECT ADMINISTRATOR	Robert Parker	C: 904.449.0923 O: 386.333.9537			robert.parker@jacobs.com	
CEI PROJECT ADMINISTRATOR	David Bowden	C: 407.873.1905 O: 386.333.9538			dbowden@go-iei.com	
CONTRACT SUPPORT SPECIALIST (CSS)	Katie Abernethy	C: 407.335.6390 O: 386.333.9537			catherine.abernethy@jacobs.com	
CONTRACTOR'S PROJECT MANAGER:	Jeff Hutchinson, P.E.	C: 904.669.8931 O: 386.333.9575			jhutchinson@walshgroup.com	
CONTRACTOR'S ASST PROJECT MANAGER	Joshua McDermott	C: 772.263.3253 O: 386.333.9575			jmcdermott@walshgroup.com	
FDOT PROJECT MANAGER:	Bradley Bauknecht, P.E.	C: 386.290.6844 O: 386.740.3519			bradley_bauknecht@dot.state.fl.us	
SENIOR PROJECT ENGINEER:	Bruce Dinkheller, P.E.	C: 813.690.1580 O: 386.333.9537			bruce.dinkheller@jacobs.com	
SENIOR INSPECTOR:	Tony Phillips	C: 904.626.0076 O: 386.333.9537			tony.phillips@jacobs.com	
SENIOR INSPECTOR:	Jose Medina	C: 386.804.2403 O: 386.333.9537			jose.medina@jacobs.com	
MAINTENANCE CONTACT:	Jim Read	C: 386.801.5584 O: 386.740.3406			jim.read@dot.state.fl.us	
24 HR CONTRACTOR EMERGENCY CONTACT:	Jeff Hutchinson, P.E.	C: 904.669.8931 O: 386.333.9575			jhutchinson@walshgroup.com	
ALT. 24 HR CONTRACTOR EMERGENCY CONTACT:	Jason Roberts	C: 386.916.4439 O: 386.333.9575			jroberts@walshgroup.com	
MEETING SCHEDULE: Tuesday 9:30 a.m., Field Office, 735 Fentress Blvd.						

Volusia County						
I-4 WIDENING - SR 44 to East of I-95						
FIN #	408464-1-52-01					
CONTRACT #	E5R16					
DESIGN BUILD						
PROJECT DESCRIPTION: Interstate widening from four lanes to six lanes						
					TIME	COST
CONTRACTOR:	Condotte / DeMoya Group	LET DATE:	2/03/2012	ORIGINAL:	900	\$134,462,000.00
CCEI:	Parsons Brinkerhoff Inc.	NTP:	5/09/2012	CURRENT:	1,638	\$142,582,279.31
FED. AID #:	422501	TIME BEGAN:	09/5/2012	ELAPSED:	1,622	\$139,530,375.28
FUND TYPE	FAO	WORK BEGAN:	09/5/2012	% ORIGINAL:	180.22%	103.77%
DBE Achieved	10.57%	EST. COMPLETION:	Early 2017	% TO DATE:	99.02%	97.86%
Current CPPR:	96%			LIQ. DAMAGES:	0	
CONTACT		PHONE			EMAIL	
CEI SENIOR PROJECT ENGINEER	Steve Wigle, P.E.	C: 407.509.8541			wigle@pbworld.com	
CONTRACT SUPPORT SPECIALIST (CSS)	Mike Atkins	C: 407.406.1218			m Atkins@metriceng.com	
CEI PROJECT ADMINISTRATOR	Barry Johnson	C: 407.947.7426 O: 386.873.0772			johnsonba@pbworld.com	
CONTRACTOR'S SUPERINTENDENT:	Grant Cool	C: 305.322.5597 O: 386.873.0770			grant.cool@demoya.com	
FDOT PROJECT MANAGER:	Brad Bauknecht, P.E.	C: 386.846.4149 Alt: 386.748.6502			tyler.malmborg@dot.state.fl.us	
SENIOR ROADWAY INSPECTOR:	Jay Johnson	C: 321.229.9821				
SENIOR BRIDGE INSPECTOR:						
MAINTENANCE CONTACT:	Jim Read	C: 386.801.5584 O: 386.740.3406			jim.read@dot.state.fl.us	
24 HR CONTRACTOR EMERGENCY CONTACT:	Grant Cool	C: 305.322.5597 O: 386.873.0770			grant.cool@demoya.com	
ALT. 24 HR CONTRACTOR EMERGENCY CONTACT:						
MEETING SCHEDULE: Thursday 1:30 p.m. at the Field Office						

Project Status Report as of October 24, 2016

Volusia County						
SR 400 (I-4) RESURFACING ST. JOHN'S RIVER BRIDGE TO SAXON BOULEVARD						
FIN #	432455-1-52-01					
CONTRACT #	T5542					
LUMP SUM						
PROJECT DESCRIPTION: Milling and resurfacing of I-4 from east end of St. John's River Bridge to just west of Saxon Boulevard, including ramps at Exit 108						
					TIME	COST
CONTRACTOR:	Ranger Construction Industries	LET DATE:	10/28/2015	ORIGINAL:	260	\$6,389,000.00
CCEI:	Mehta and Associates Inc.	NTP:	12/29/2015	CURRENT:	286	\$6,539,355.50
FED. AID #:	0042 270 I	TIME BEGAN:	2/27/2016	ELAPSED:	234	\$4,830,809.14
FUND TYPE	CLS	WORK BEGAN:	2/27/2016	% ORIGINAL:	90.00%	75.61%
DBE Achieved	2.81%	EST. COMPLETION:	Early 2017	% TO DATE:	81.82%	73.87%
Current CPPR	96			LIQ. DAMAGES:		
CONTACT		PHONE			EMAIL	
CEI SENIOR PROJECT ADMINISTRATOR		Kerry Worrell, P.E.			O: 407.657.6662 C: 321.239.7308	
CONTRACT SUPPORT SPECIALIST (CSS)		Chris Kochis			O: 407.754.6425 C: 386.690.9690	
CONTRACTOR'S PROJECT MANAGER:		Juan Arce			C: 407.948.4553	
CONTRACTOR'S SUPERINTENDENT:		Terry Overcash			C: 863.559.1206	
FDOT PROJECT MANAGER:		Glenn Raney			O: 386.740.3524 C: 386.846.4862	
SENIOR PROJECT ENGINEER:		Anu Shah, P.E.			O: 407.657.8662 C: 850.341.6114	
SENIOR INSPECTOR:		Alan Forget			C: 321.377.5848	
RESIDENT ASPHALT SPECIALIST		Chris McKenzie			C: 386-290-9301	
MAINTENANCE CONTACT:		Jim Read			C: 386.801.5584 O: 386.740.3406	
24 HR CONTRACTOR EMERGENCY CONTACT:		Juan Arce			C: 407.948.4553	
ALT. 24 HR CONTRACTOR EMERGENCY CONTACT:		Trent Dion			C: 386.527.3436	
MEETING SCHEDULE: Tuesdays 10:30 a.m., Mehta & Associates, 1 Purlieu Place, Suite 100, Winter Park						

VOLUSIA						
SR 44 - Grand Avenue Roundabout						
FIN #	439392-1-52-01					
CONTRACT #	E5Y49					
Construction Pay Item						
PROJECT DESCRIPTION: Design/build a roundabout at the intersection of SR 44 and Grand Avenue						
					TIME	COST
CONTRACTOR:	Atlantic Civil Constructors	LET DATE:	5/25/2016	ORIGINAL:	250	\$1,877,830.46
FED. AID #:		NTP:	6/27/2016	CURRENT:	251	\$1,877,830.46
FUND TYPE		TIME BEGAN:	6/27/2016	ELAPSED:	112	\$339,887.31
DBE Achieved	0.00%	WORK BEGAN:	6/27/2016	% ORIGINAL:	44.80%	18.10%
Current CPPR:	98	EST. COMPLETION:	3/04/2017	% TO DATE:	44.62%	18.10%
				LIQ. DAMAGES:	0	
CONTACT		PHONE			EMAIL	
PROJECT ADMINISTRATOR		Barry Johnson			C: 407.947.7426 O: 386.873.0772	
CONTRACT SUPPORT SPECIALIST (CSS)		Ernie Saltar			O: 386.740.3416	
CONTRACTOR'S PROJECT MANAGER:		Roosevelt Civil			C: 407.432.5487 O: 407.277.8410	
CONTRACTOR'S SUPERINTENDENT:		Ryan Bigbie			C: 321.377.5130	
CONSTRUCTION ENGINEER		Al Neumann, P.E.			O: 386-740-3466	
FDOT PROJECT MANAGER		Jared Peltz			O: 386-943-5120	
SENIOR INSPECTOR		Walter Moore			C: 407.733.7539	
MAINTENANCE CONTACT:		Jim Read			C: 386.801.5584 O: 386.740.3406	
24 HR CONTRACTOR EMERGENCY CONTACT:		Ryan Bigbie			C: 321.377.5130	
ALT. 24 HR CONTRACTOR EMERGENCY CONTACT:		Chris Morrison			C: 321.377.5159	
MEETING SCHEDULE: Wednesdays at 9:30 a.m.						



Outside Consultant
In-House Construction
Maintenance

Project Status Report as of October 24, 2016

VOLUSIA						
SR 600 and SR 472 Resurfacing						
FIN #	432441-1-52-01 & 432441-2-52-01					
CONTRACT #	T5560					
Lump Sum						
PROJECT DESCRIPTION: SR 600/US 92 from Woodland to Alabama, reconstruct turn lanes, mill & resurface; SR 472 from MLK Jr. Beltway to Graves Avenue mill & resurface of travel lanes and ramps at I-4 interchange						
					TIME	COST
CONTRACTOR:	P&S Paving Inc.	LET DATE:	4/27/2016	ORIGINAL:	200	\$2,552,653.92
FED. AID #:	3441031P	NTP:	6/22/2016	CURRENT:	207	\$2,552,653.92
FUND TYPE	CLS	TIME BEGAN:	7/18/2016	ELAPSED:	91	\$1,380,066.95
DBE Achieved	1.17%	WORK BEGAN:	7/18/2016	% ORIGINAL:	45.50%	54.06%
Current CPPR:	98	EST. COMPLETION:	2/03/2017	% TO DATE:	43.96%	54.06%
				LIQ. DAMAGES:	0	
CONTACT		PHONE			EMAIL	
PROJECT ADMINISTRATOR		Glenn Raney			C:386.846.4862 O: 386.740.3524	
CONTRACT SUPPORT SPECIALIST (CSS)		Denise Druding			O: 386.740.3430	
CONTRACTOR'S PROJECT MANAGER:		Brian Davidson			C: 386.566.0551	
CONTRACTOR'S SUPERINTENDENT:		John Dunlap			C: 386.214.8896	
CONSTRUCTION ENGINEER		Al Neumann, P.E.			O: 386-740-3466	
SENIOR INSPECTOR:		Brian Moore			C: 239.634.2743	
ADD'L SENIOR INSPECTOR		Sheila Carter			C: 407.340.8526	
MAINTENANCE CONTACT:		Jim Read			C: 386.801.5584 O: 386.740.3406	
24 HR CONTRACTOR EMERGENCY CONTACT:		Scott Sheridan			C: 386.212.8555	
ALT. 24 HR CONTRACTOR EMERGENCY CONTACT:		John Dunlap			C: 386.214.8896	
MEETING SCHEDULE:						

VOLUSIA						
SR 5/US 1 Resurfacing Oak Hill-Edgewater						
FIN #	430678-1-52-01					
CONTRACT #	T5563					
Construction Line Item						
PROJECT DESCRIPTION: Resurfacing from South Street n Oak Hill to Magnolia Ave/Shangri-La Circle in Edgewater. Also includes new sidewalks, drainage and signal improvements.						
					TIME	COST
CONTRACTOR:	P&S Paving Inc.	LET DATE:	6/15/2016	ORIGINAL:	480	\$10,074,300.00
FED. AID #:	4857054P	NTP:	8/11/2016	CURRENT:	492	\$10,074,300.00
FUND TYPE		TIME BEGAN:	8/15/2016	ELAPSED:	65	\$1,427,392.15
DBE Achieved	0.23%	WORK BEGAN:	8/15/2016	% ORIGINAL:	13.54%	14.17%
Current CPPR:	100	EST. COMPLETION:	12/20/2017	% TO DATE:	13.21%	14.17%
				LIQ. DAMAGES:		
CONTACT		PHONE			EMAIL	
PROJECT ADMINISTRATOR		Ken Tomory			C: 386.846.4753 O: 386.740.3564	
CONTRACT SUPPORT SPECIALIST (CSS)		Ernie Saltar			O: 386.740.3416	
CONTRACTOR'S PROJECT MANAGER:		Brian Davidson			C: 386.566.0551	
CONTRACTOR'S SUPERINTENDENT:		John Dunlap			C: 386.214.8896	
CONSTRUCTION ENGINEER		Al Neumann, P.E.			O: 386-740-3466	
SENIOR INSPECTOR:		Jessy Hefin			C: 407.973.6510	
ADD'L SENIOR INSPECTOR		Kamlesh Suthar			C: 863.399.0304	
MAINTENANCE CONTACT:		Jim Read			C: 386.801.5584 O: 386.740.3406	
24 HR CONTRACTOR EMERGENCY CONTACT:		John Dunlap			C: 386.214.8896	
ALT. 24 HR CONTRACTOR EMERGENCY CONTACT:		Brian Davidson			C: 386.566.0551	
MEETING SCHEDULE:						



Outside Consultant
In-House Construction
Maintenance

Project Status Report as of October 24, 2016

VOLUSIA						
Bridge Repairs SR 40 and SR 5						
FIN #	437817-1-52-01					
CONTRACT #	E5Y38					
Construction Pay Item						
PROJECT DESCRIPTION: Bridge repairs on SR 40 at Bridge 730026 and on SR 5 (US1) at Bridge 790117. Includes desilting and applying gunite inside culverts.						
					TIME	COST
CONTRACTOR:	P & P Contracting Inc.	LET DATE:	6/07/2016	ORIGINAL:	86	\$293,265.00
FED. AID #:	N/A	NTP:	8/18/2016	CURRENT:	86	\$293,265.00
FUND TYPE		TIME BEGAN:	9/17/2016	ELAPSED:	31	\$59,000.00
DBE Achieved	0.00%	WORK BEGAN:	9/18/2016	% ORIGINAL:	36.05%	20.12%
Current CPPR:	98	EST. COMPLETION:	12/11/2016	% TO DATE:	36.05%	20.12%
				LIQ. DAMAGES:		
CONTACT		PHONE		EMAIL		
PROJECT ADMINISTRATOR		Rick Coe	C: 386.527.3831 O: 386.740.3490	frederick.coe@dot.state.fl.us		
CONTRACT SUPPORT SPECIALIST (CSS)		Denise Druding	O: 386.740.3430	denise.druding@dot.state.fl.us		
CONTRACTOR'S PROJECT MANAGER:		Christian Villegas	C: 321.604.1371	christian@southernrb.com		
CONTRACTOR'S SUPERINTENDENT:		Jose Lopez	C: 786-259-7534	joselopez.ppcontractinginc@yahoo.com		
CONSTRUCTION ENGINEER		Al Neumann, P.E.	O: 386-740-3466	albert.neumann@dot.state.fl.us		
SENIOR INSPECTOR:		Willie Diaz	C: 407.453.7363	willie.diaz@rsandh.com		
ADD'L SENIOR INSPECTOR						
MAINTENANCE CONTACT:		Chris Eckert	O: 386.740.3463 C: 386.801.5505	chris.eckert@dot.state.fl.us		
24 HR CONTRACTOR EMERGENCY CONTACT:		Jose Lopez	C: 786-259-7534	joselopez.ppcontractinginc@yahoo.com		
ALT. 24 HR CONTRACTOR EMERGENCY CONTACT:		Christian Villegas	C: 321.604.1371	christian@southernrb.com		
MEETING SCHEDULE:						

VOLUSIA						
I-4/Saxon Boulevard Interchange Landscaping						
FIN #	435469-2-52-01					
CONTRACT #	E5Y26					
District Maintenance Contract						
PROJECT DESCRIPTION: Landscaping at the I-4 interchange with Saxon Boulevard						
					TIME	COST
CONTRACTOR:	Lafeur Nurseries and Garden Center, LLC	LET DATE:	5/03/2016	ORIGINAL:	930	\$827,000.00
FED. AID #:		NTP:	7/07/2016	CURRENT:	930	\$827,000.00
FUND TYPE	DMC	TIME BEGAN:	8/21/2016	ELAPSED:	57	\$0.00
DBE Achieved		WORK BEGAN:	8/21/2016	% ORIGINAL:	6.13%	0.00%
Current CFPR:	100	EST. COMPLETION:	1/23/2019	% TO DATE:	6.13%	0.00%
				LIQ. DAMAGES:	0	
CONTACT		PHONE		EMAIL		
PROJECT ADMINISTRATOR		Glenn Raney	C:386.846.4862 O: 386.740.3524	michael.raney@dot.state.fl.us		
CONTRACT SUPPORT SPECIALIST (CSS)		Denise Druding	O: 386.740.3430	denise.druding@dot.state.fl.us		
CONTRACTOR'S PROJECT MANAGER:		Michelle Lafleur	C: 407.956.8117	lafeurnurseries@gmail.com		
CONTRACTOR'S SUPERINTENDENT:		Lance Lafleur	C: 407.340.6489	lafeurnurseries@gmail.com		
CONSTRUCTION ENGINEER		Al Neumann, P.E.	O: 386-740-3466	albert.neumann@dot.state.fl.us		
SENIOR INSPECTOR:		Prince Dorvilus	C: 407.276.5810	pdorvilus@pics-llc.com		
ADD'L SENIOR INSPECTOR						
MAINTENANCE CONTACT:		Rick Snow	O: 386.740.3414	rick.snow@dot.state.fl.us		
24 HR CONTRACTOR EMERGENCY CONTACT:		Michelle Lafleur	C: 407.956.8117	lafeurnurseries@gmail.com		
ALT. 24 HR CONTRACTOR EMERGENCY CONTACT:		Lance Lafleur	C: 407.340.6489	lafeurnurseries@gmail.com		
MEETING SCHEDULE:						



Outside Consultant
In-House Construction
Maintenance

Project Status Report as of October 24, 2016

VOLUSIA						
SR 44 / I-4 Interchange Landscaping						
FIN #	435469-3-52-01					
CONTRACT #	E5Y19					
Maintenance Lump Sum Contract						
PROJECT DESCRIPTION: Landscaping improvements at I-4/SR 44 interchange						
					TIME	COST
CONTRACTOR:	Arazoza Brothers Corporation	LET DATE:	4/05/2016	ORIGINAL:	865	\$744,827.50
FED. AID #:	N/A	NTP:	6/03/2016	CURRENT:	865	\$744,827.50
FUND TYPE		TIME BEGAN:	7/18/2016	ELAPSED:	83	\$532,675.80
DBE Achieved	0.00%	WORK BEGAN:	8/1/2016	% ORIGINAL:	9.60%	71.52%
Current CPPR:	94	EST. COMPLETION:	11/29/2016*	% TO DATE:	9.60%	71.52%
				LIQ. DAMAGES:	0	
Estimated completion for installation only						
CONTACT		PHONE		EMAIL		
PROJECT ADMINISTRATOR	Rick Coe	C: 386.527.3831 O: 386.740.3490		frederick.coe@dot.state.fl.us		
CONTRACT SUPPORT SPECIALIST (CSS)	Denise Druding	O: 386.740.3430		denise.druding@dot.state.fl.us		
CONTRACTOR'S PROJECT MANAGER:	Omar Escauriza	C: 786.693.0229		oescauriza@arazozabrothers.com		
CONTRACTOR'S SUPERINTENDENT:	Felipe Mejia	C: 407.201.0183		fmejia@arazozabrothers.com		
CONSTRUCTION ENGINEER	Al Neumann, P.E.	O: 386-740-3466		albert.neumann@dot.state.fl.us		
SENIOR INSPECTOR:	Prince Dorvilus	C: 407.276.5810		pdorvilus@pics-llc.com		
ADD'L SENIOR INSPECTOR						
MAINTENANCE CONTACT:	Rick Snow	O: 386.740.3414		rick.snow@dot.state.fl.us		
24 HR CONTRACTOR EMERGENCY CONTACT:	Felipe Mejia	C: 407.201.0183				
ALT. 24 HR CONTRACTOR EMERGENCY CONTACT:	Omar Escauriza	C: 786.693.0229		oescauriza@arazozabrothers.com		
MEETING SCHEDULE:						

VOLUSIA						
SR 441 (S. Peninsula Drive) Pipe Lining and Repair						
FIN #	427986-1-72-10					
CONTRACT #	E5T55					
Maintenance Pay Item						
PROJECT DESCRIPTION: Desilt, video and line drainage pipes, repair concrete inlet caps, replace drainage pipe with reinforced concrete between US 92 and SR A1A						
					TIME	COST
CONTRACTOR:	Evans Contracting Services Inc.	LET DATE:	3/01/2016	ORIGINAL:	220	\$1,831,436.50
FED. AID #:		NTP:	5/10/2016	CURRENT:	228	\$1,831,436.50
FUND TYPE		TIME BEGAN:	5/24/2016	ELAPSED:	114	\$114,640.00
DBE Achieved	0%	WORK BEGAN:	5/24/2016	% ORIGINAL:	51.82%	6.26%
Current CFPR:		EST. COMPLETION:	1/1/2017	% TO DATE:	50.00%	6.26%
				LIQ. DAMAGES:		
Maintenance Contract - Update as of September invoice						
CONTACT		PHONE		EMAIL		
PROJECT ADMINISTRATOR	Ernie Saltar	O: 386.740.3416		ernesto.saltar@dot.state.fl.us		
CONTRACT SUPPORT SPECIALIST	Denise Druding	O: 386.740.3430		denise.druding@dot.state.fl.us		
CONTRACTOR'S PROJECT MANAGER:	Clint McKee	C: 904.485.0158		clint.evanscontracting@gmail.com		
CONTRACTOR'S SUPERINTENDENT:	Geoff Perry	C: 904.588.4302		geoffperry1955@gmail.com		
CONSTRUCTION ENGINEER	Al Neumann, P.E.	O: 386-740-3466		albert.neumann@dot.state.fl.us		
SENIOR ROADWAY INSPECTOR:	Mallie Hunt	C: 407.509.2042		mhunt@pics-llc.com		
SENIOR BRIDGE INSPECTOR (if applicable):						
MAINTENANCE CONTACT:	Rick Snow	O: 386.740.3414		rick.snow@dot.state.fl.us		
24 HR CONTRACTOR EMERGENCY CONTACT:	Geoff Perry	C: 904.588.4302		geoffperry1955@gmail.com		
ALT. 24 HR CONTRACTOR EMERGENCY CONTACT:	Clint McKee	C: 904.485.0158		clint.evanscontracting@gmail.com		
MEETING SCHEDULE: Tuesdays as needed on site						



Outside Consultant
In-House Construction
Maintenance