



## *Florida Department of Transportation*

RON DESANTIS  
GOVERNOR

719 South Woodland Boulevard  
DeLand, Florida 32720-6834

JARED W. PERDUE, P.E.  
SECRETARY

### **Volusia and Flagler Counties Project Status Update as of November 30, 2023**

The following is a brief status update on major FDOT road construction projects in Volusia and Flagler Counties as of the November cutoff. The next cutoff date is December 31, 2023. Information is also available on [www.cflroads.com](http://www.cflroads.com). For questions, please contact Jonathan Scarfe at 386-943-5791 or via email at [D5-MPOLiaisons@dot.state.fl.us](mailto:D5-MPOLiaisons@dot.state.fl.us).

#### **VOLUSIA COUNTY**

##### **Current Projects:**

##### **410251-3 U.S. 17 (S.R. 15) Widening from south of Spring Street to Lake Winona Road**

- Contract: T5792
- Project Start: September 2023
- Estimated Completion: Summer 2025
- Update: The contractor is clearing and grubbing throughout the project limits and drainage box culvert extension near the north end of the project.

##### **445300-1 S.R. 44 Resurfacing from N Hill Ave to Eastbound I-4 On Ramp**

- Contract: E50B5
- Project Start: September 2023
- Estimated Completion: Summer 2024
- Update: The contractor is preparing to work on concrete sidewalk.

##### **442907-1 & 448921-1 SR 415 Resurfacing from north of Acorn Lake Road to SR 44**

- Contract: E59B7
- Project Start: October 2023
- Estimated Completion: Summer 2024
- Update: The contractor is working on drainage and widening along S.R. 415 at Quail Ranch Road and Alligator Ranch Road. The contractor is also working on the extension of the northbound S.R. 415 right turn lane onto S.R. 44.

**445208-1 U.S. 92 Resurfacing from north of Educators Rd to north of Tomoka Farms Rd**

- Contract: E56B5
- Project Start: August 2023
- Estimated Completion: Summer 2024
- Update: The contractor is working on signalization.

**437942-1 International Speedway Blvd (U.S. 92/S.R. 600) Safety Improvements from the Halifax River Bridge to S.R. A1A**

- Contract: E54B1
- Project Start: June 2023
- Estimated Completion: Spring 2024
- Update: The contractor is working on tying in newly installed waterlines. Partner agencies are also completing utility work at various locations within the project limits.

**437133-1 U.S. 17-92/S.R. 15/600 (North Woodland Blvd) Drainage Improvements from Mandarin Ave to north of E Kentucky Ave**

- Contract: T5781
- Project Start: June 2023
- Estimated Completion: Early 2024
- Update: The contractor is working on traffic separator within the median of U.S. 17/92.

**443512-1 S.R. A1A Safety Improvements from Milsap Rd to S.R. 40 (Granada Blvd)**

- Contract: T5725
- Project Start: May 2023
- Estimated Completion: Early 2024
- Update: The contractor is working on median installation and signalization work.

**439865-2 St. Johns River to Sea Loop Trail - Palmetto Ave from Ridge Blvd to Beville Rd**

- Contract: E54B0
- Project Start: April 2023
- Estimated Completion: Early 2024
- Update: The contractor is working on sidewalk work at McDonald Street and punch list items.

**448922-1 S.R. 46 over the St. John's River and the Cabbage Slough waterway Bridge Maintenance**

- Contract: E52B5
- Project Start: April 2023
- Estimated Completion: Early 2024
- Update: The contractor is working on pile jackets at the S.R. 46 bridge over the St. John's River.

#### **437935-1 Barracuda Boulevard over the Canal Bradano Waterway Bridge Replacement**

- Contract: T5743
- Project Start: December 2022
- Estimated Completion: Summer 2024
- Update: Barracuda Blvd is closed from The Middle Way to Quay Assisi. The contractor is continuing sea wall work.

#### **438982-1 U.S. 1 (Ridgewood Ave) Signalization Improvements at 6th St, 8th St, Walker St, and Flomich St**

- Contract: T5740
- Project Start: August 2022
- Estimated Completion: Early 2024
- Update: All signals on this project have been installed and are operational. The contractor is working on ADA curb ramps at the identified intersections.

#### **429556-1 S.R. 44 Over the St. John's River Bridge Replacement**

- Contract: T5706
- Project Start: July 2020
- Estimated Completion: Early 2024
- Update: The new State Road (S.R.) 44 Bridge has opened to traffic as of December 1, 2023. Traffic has been shifted from the previous drawbridge to the newly constructed fixed span. Access to Ed Stone Park, St. Johns Marina, and other properties along Old New York Avenue have been modified to accommodate the realignment of the roadway to the new bridge.

#### **441682-1-72-04 Concrete Slab Replacement on U.S. 92 (S.R. 600), U.S. 1 (S.R. 5), U.S. 17-92 (S.R. 15), and S.R. 44**

- Contract: E5X08
- Project Start: March 2022
- Estimated Completion: Late 2023
- Update: The contractor is working on concrete slab operations on US 17-92 (Woodland Boulevard) in DeLand.

#### **427833-1-72-06 I-95 (S.R. 9) and Int'l Speedway Blvd (US 92/S.R. 600) Pavement Markings**

- Contract: E5X35
- Project Start: April 2023
- Estimated Completion: Late 2023
- Update: This project is awaiting final acceptance.

#### **427986-1-72-32 S.R. A1A Drainage Improvements at Driftwood Avenue**

- Contract: E5X65
- Project Start: May 2023
- Estimated Completion: Early 2024
- Update: The contractor is working on lining the drainage pipe at Driftwood Avenue and Waverly Place.

## **FLAGLER AND VOLUSIA COUNTIES**

### **449765-1 ITS Advanced Incident Warning System along I-95 (S.R. 9)**

- Contract: T5785
- Project Start: September 2023
- Estimated Completion: Spring 2024
- Description: The contractor is working on setting advanced incident warning sign structures.