

## I-95 & US 92 UPDATE



## I-95 WIDENING SR 44 TO US92

- ▶ NTP-NOVEMBER 25, 2014
  - ▶ ORIGINAL TIME 1,100 DAYS
  - ▶ PRESENT CONTRACT DAY 421
  - ▶ HOLIDAYS / WEATHER DAYS 71
  - ▶ MONEY EARNED \$67,393,839.52
- ▶ MILESTONES COMPLETED
  - ▶ SR 44 OFF RAMP
  - ▶ 52 DAY PILE DRIVING OPERATION IN FRONT OF THE AIRPORT
  - ▶ 2016 TRAFFIC EVENT PLAN
- ▶ TRAFFIC WILL BE IN ITS CURRENT CONFIGURATION FOR AT LEAST 8 MONTHS
- ▶ BELLEVUE BRIDGE SOFT OPENING
  - ▶ FEBURARY 17, 2016
  - ▶ MARCH 4-13
- ▶ BELLEVUE BRIDGE COMPLETE
  - ▶ APRIL 1,2016

## I-95 @ SR 44

- Lane and Archer Western Projects Meet.



## I-95 & Spruce Creek

- PILE DRIVING
- SOUTHERN END BENTS COMPLETED
- PIER CAPS
- TRESTLE BRIDGE COMPELTE
- ANTICIPATED COMPLETION FALL 2017



## I-95 & SR 421

- STARTING OPERATIONS
- MEDIAN EMBANKMENT
- SETTING FOR PILE DRIVING
- SHIFT TRAFFIC TOWARD THE OUTSIDE AT BRIDGES
- PREPARING OF TEMPORARY WIRE WALLS



## I-95 & I-4 Interchange

- PIER FOUNDATIONS
- COLUMNS
- PEIR CAPS
- PROCURING ROW



## I-95 & US92

- FILL
- PILE DRIVING COMPLETED
- DRAINAGE IMPROVEMENTS



## US 92 PEDESTRIAN PROJECT FROM WILLIAMSON TO MIDWAY

- ▶ NTP- SEPTEMBER 11, 2014
  - ▶ ORIGINAL TIME 467 DAYS
    - ▶ COMPLETED PROJECT EARLY
    - ▶ UNDER BUDGET
    - ▶ NO CLAIMS OR ISSUES
  - ▶ TRUE DESIGN BUILD PROJECT
    - ▶ NO PLANS
- ▶ LENGTH OF PROJECT 1.32 MILES
    - ▶ 12' SIDEWALKS
    - ▶ AESTHETIC HANDRAIL
    - ▶ LANDSCAPE
    - ▶ REPLACED OPEN DITCH WITH PIPE

## US 92 & WILLIAMSON BLVD.

- MAST ARMS
- REMOVAL OF PEDESTIRAN ISLANDS
- AUDIBLE PEDESTRIAN POLES



## US 92 IMPROVMENTS

- LANDSCAPE
- 12' SIDEWALK
- LED LIGHTING



# US 92 NEW PEDESTRIAN BRIDGE

- 15' WIDE PEDESTRIAN BRIDGE



For additional information on the  
US 92 or I-95 Design Build Projects,  
please contact:

**Bradley Bauknecht**

Project Manager  
District Five  
Kepler Road  
FL 32724  
nt@dot.state.fl.us  
0-3519

**Katie Widdison**

Consultant Public In  
Coordinator  
Ghyabi & Associat  
1459 North U.S. Highway  
Ormond Beach, FL 32174  
Katie.Widdison@dot.state.fl.us  
(386)212-0449

Project updates can be found at  
[www.cflroads.com](http://www.cflroads.com)